

ID	Task Mode	Task Name	Duration	Start	Finish	19 '21	Sep 26 '21	Oct 3 '21	Oct 10 '21	Oct 17 '21	Oct 24 '21	Oct 31 '21	Nov 7 '21	Nov 14 '21	Nov 21 '21	Nov 28 '21	Dec 5 '21	Dec 12 '21	Dec 19 '21	Dec 26 '21	
1		Year 12 Cleaning and Cement Lining	162 days	Tue 9/21/21	Wed 5/4/22																
2		Franklin Street Area	50 days	Tue 9/21/21	Mon 11/29/21																
3		Traffic Controls	1 day	Tue 9/21/21	Tue 9/21/21																
4		Temporary Water Bypass	5 days	Wed 9/22/21	Tue 9/28/21																
5		Control Valves and Access Pits	18 days	Wed 9/29/21	Fri 10/22/21																
6		Cleaning and Lining	10 days	Mon 10/25/21	Fri 11/5/21																
7		Valves Hydrants & Services	12 days	Mon 11/8/21	Tue 11/23/21																
8		Bypass Removal and Clean-Up	4 days	Wed 11/24/21	Mon 11/29/21																
9		Church Street Area	33 days	Mon 3/21/22	Wed 5/4/22																
16		Punchlist	3 days	Mon 5/9/22	Wed 5/11/22																

Project: Schedule - Woburn, MA
Date: Tue 9/21/21

Task		Summary		Inactive Milestone		Duration-only		Start-only		External Milestone		Manual Progress	
Split		Project Summary		Inactive Summary		Manual Summary Rollup		Finish-only		Deadline			
Milestone		Inactive Task		Manual Task		Manual Summary		External Tasks		Progress			